## GMS, INC.

## CONSULTING ENGINEERS 611 NORTH WEBER, SUITE 300 COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935 TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E. ROGER J. SAMS, P.E. GREGORY R. WORDEN, P.E. THOMAS A. McCLERNAN, P.E. KEN L. WHITE, P.L.S. DAVID R. FRISCH, P.L.S. MARK A. MORTON, P.E. JASON D. MEYER, P.E.

September 27, 2012

Mr. Wes Weaver, President Weaver Construction Management, Inc. 3679 South Huron Street, Suite 404 Englewood, CO 80110 Via Email to: wes@weavercm.com No Hard Copy to Follow

Re:

Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)

Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:

08710-003A

Date of Submittal:

September 27, 2012

Title:

Hollow Metal Doors/Frames and Finish Hardware at the

Pumping and Disinfection Building

Specification Section:

08100 - Metal Doors and Frames

08710 - Finish Hardware

Manufacturer:

Cal-Royal Products, Inc.; Hager Co.; Ives; Pioneer Industries;

Precision; Reese Enterprises; Stanley

The referenced submittal has been stamped "No Exception Taken" and "Submit Specified Item". Our comments are as follows:

- 1. We acknowledge receipt of the "Job Notes" as a part of the submittal. We make the following comments regarding the "Job Notes" submitted.
  - a. The comment regarding ADA requirements was addressed on the last submittal response. Please reference those comments.
  - b. The "Job Notes" indicate the opening for D-PO3 is specified "to receive a minimum of one square feet". That is not a correct statement. When referencing the construction drawings, the door is D-PD2 that requires one square foot of opening. Prior review comments indicated such. Please reference those comments. The second item addresses the placement of the window in a 36-inch door. This was also addressed in the prior set of review comments. Please reference those comments.
  - c. A review of the frame materials will be reviewed when doing the hardware schedule review.
- 2. Hardware Set A No Exception Taken.
- 3. Hardware Set B No Exception Taken.
- 4. The vision lite kit provided with Hardware Set B and for door D-PD2 indicates it has a frame of 12" x 12". The supplier has indicated the frame kits that measure 6" x 27" have a vision area of 4" x 25". If the same reduction of 1-inch on all sides applies to the 12" x 12" window, there will be less than one square foot of vision area which is a project specification requirement. **SUBMIT SPECIFIED ITEM.**

Mr. Wes Weaver September 27, 2012 Page 2

Please call if you should have any questions.

Sincerely,

David R. Frisch, P.L.S.

David R. Frisch

DRF/Ime

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, lfmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, <a href="mailto:fsd901.org">fsd901.org</a>

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavercm.com

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavercm.com

Mr. Adam Roeder, Weaver Construction Management, Inc., aroeder@weavercm.com

Ms. Leslie Brown, Weaver Construction Management, Inc., leslie@weavercm.com

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc.