



# Weaver

CONSTRUCTION MANAGEMENT

3679 S Huron Street, Suite 404 Englewood, Colorado 80110

Phone: (303) 789-4111 FAX: (303) 789-4310

## SUBMITTAL TRANSMITTAL

May 1, 2012

**Submittal #: 16231-001.A**

PROJECT: **Harold Thompson Regional WRF**  
Birdsall Rd.  
Fountain, CO 80817  
Job No. 2908

ENGINEER: **GMS, Inc.**  
611 No. Weber St., #300  
Colorado Springs, CO 80903  
719-475-2935 Roger Sams

OWNER: **Lower Fountain Metropolitan  
Sewage Disposal District**  
901 S. Santa Fe Ave.  
Fountain, CO 80817  
719-382-5303 James Heckman

CONTRACTOR: **McDade Woodcock, Inc.**  
7222 Commerce Center Drive, #245  
Colorado Springs, CO 80909  
719-264-1236

SUBJECT: Resubmittal - Response to April 9<sup>th</sup> Review of the Packaged Engine  
Generators: 600 kW & 1250 kW GenSets w/ 800 Amp & 2000 Amp ATS's

SPEC SECTION: 16231

PREVIOUS SUBMISSION DATES: 2/20/12

DEVIATIONS FROM SPEC: \_\_\_ YES  x  NO

CONTRACTOR'S STAMP: This submittal has been reviewed by Weaver Construction Management and, unless indicated otherwise, has been found to be in conformance with the intent of the contract documents.

Contractor's Stamp:

Engineer's Stamp:

Date: 5/1/12

Reviewed by: John Jacob

( X ) Reviewed Without Comments

( ) Reviewed With Comments

ENGINEER'S  
COMMENTS:



**Date:** April 27, 2012

**TO:** David R. Frisch, GMS inc.

**From:** Nathan Zeleski, Cummins Rocky Mountain Technical Support

**Attn:** Wes Weaver, Weaver Construction Management inc.

**RE:** Harold D. Thompson Water Reclamation Facility (HDTRWRF)  
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

**Submittal Number and Description:** 16231-001 600kW & 1250kW Generator Sets

Supplemental information is listed below when applicable. The response on the above referenced submittal comments dated 4/9/12, are as follows:

**1. 600 kW Generator”**

- a.) “Mini-power zone system: The power supply feed from panel board PD-H1 to the mini-power zone must be revised to match system arrangements. The feeder breaker shall be changed to 50A, 2-pole, and feeder conductors shall be revised to 3 #6, #10G. This will be reflected in the PD building electrical drawings when issued for construction.”

*Cummins Response: For information only, no action required by Cummins Rocky Mountain.*

**b.) Control and signaling**

- 1.) “Provide emergency stop switch for generator and locate adjacent to generator remote annunciator.”

*Cummins Response: A flush mount emergency stop switch will ship loose to be installed by the contractor with the remote annunciator. This will require 2 wires to be ran from the emergency stop switch to the generator.*

- 2.) “Control and reporting components as submitted appear acceptable. Please verify signaling arrangements will include connection to SCADA system to indicate:”

- Normal source available
- Alternate source available
- Transfer switch position
- Generator running
- Generator alarm

*Cummins Response: These will be available as dry contacts out of the 800Amp transfer switch.*

- c.) “Generator Layout: Drawings indicate generator main breaker to be located left side of generator (South side on plan). Change main breaker location to right side (North side, facing PD building). Fuel fill location as shown on South side facing road is correct.”

*Cummins Response: The circuit breaker will be located on the right side of the control.*

## 2. 800A Transfer Switch:

- a.) “Change transfer switch to 3-pole, 3 wire.”

*Cummins Response: The 800 Amp Transfer Switch will be switched to 480Vac 3-pole, 3 wire. The 2000 Amp switch will remain 277/480 3-pole, 4 wire unless mentioned.*

- b.) “Verify that transfer switch back bay adapter is required for the proposed feeder arrangements. The adapter submitted is acceptable, but additional floor space is required to fit the adapter behind the transfer switch.”

*Cummins Response: The back bay adapter is absolutely necessary when connections enter and exit through the ground in order to maintain bend radii.*

## 3. 1250 kW Generator:

- a.) “Mini-power zone system: The power supply feed from switchboard EDB-1 to the mini-power zone must be revised to match system arrangements. The feeder breaker shall be changed to 70A, 2-pole, and feeder conductors shall be revised to 2#3, #6G.”

*Cummins Response: For information only, no action required by Cummins Rocky Mountain.*

- b.) Control and signaling

- 1.) “Provide emergency stop switch for generator and locate adjacent to generator remote annunciator as noted on drawing EEM-2.”

*Cummins Response: An flush mount emergency stop switch will ship loose to be installed by the contractor with the remote annunciator. This will require 2 wires to be ran from the emergency stop switch to the generator.*

- 2.) “Control and reporting components as submitted appear acceptable. Please verify signaling arrangements will include connection to SCADA system to indicate:”

- Normal source available



- Alternate source available
- Transfer switch position
- Generator running
- Generator alarm

*Cummins Response: These will be available as dry contacts out of the dim modules.*

- c.) Generator Layout: Drawings indicate generator main breaker to be located left side of generator (west side). Change main breaker location to right side (east side, facing EM building).

*Cummins Response: The circuit breaker will be located on the right side of the control.*

Nathan Zeleski  
Cummins Rocky Mountain  
Technical Support Specialist  
[nathan.zeleski@cummins.com](mailto:nathan.zeleski@cummins.com)  
(303) 927-2205


This page is intentionally left blank.



# Response #1.b.1

## Supplemental Information

This page is intentionally left blank.



**Cummins Rocky Mountain**  
 8211 E 96th AVE  
 HENDERSON, COLORADO 80640  
 PH: 303-287-0201  
 FAX: 303-287-4837

SITE NAME: HAROLD D THOMPSON  
 WATER RECLAMATION  
 CONTRACTOR NAME:  
 MCDADE WOODCOCK

CONTACT NAME:  
 -  
 CONTACT NO:  
 -

CUSTOMER PROJECT NO:  
 -  
 CRM PROJECT NO:  
 63439

TITLE: INTERCONNECT PCC2100  
 NETWORK&Z-NET ANNUNCIATOR  
 SIZE DWG NO: 5000537 REV: A  
 SCALE: NONE DO NOT SCALE SHEET: 1 OF 1




**THIS PAGE LEFT INTENTIONALLY BLANK**



# Response #1.c Supplemental Information

This page is intentionally left blank.



**Cummins Rocky Mountain**  
 8211 E 96th AVE  
 HENDERSON, COLORADO 80640  
 PH: 303-287-0201  
 FAX: 303-287-4837

SITE NAME: HAROLD D THOMPSON WRF  
 CONTRACTOR NAME: -

CONTACT NAME: -  
 CONTACT NO: -

CUSTOMER PROJECT NO: -  
 CRM PROJECT NO: -

TITLE: ELECTRICAL STUB-UP  
 SIZE: B  
 DWG NO: P2011-0140A  
 SCALE: 1:30  
 DO NOT SCALE  
 SHEET: 4 OF 4  
 REV: B

**THIS PAGE LEFT INTENTIONALLY BLANK**



# Response #2.a Supplemental Information

This page is intentionally left blank.



McCLURE-HILL INCORPORATED

Attn: **Brian Taylor/Cummins**

Date: **April 20, 2012**

Reference: **Harold D Thompson Water**

Quote Number: **DB101011-5**

McClure-HILL, INC (**MHI**) is pleased to quote the following **GE Zenith Controls, Inc** bypass/isolation, automatic transfer switch

**Item 2:**

Model Number: <b>ZBTS00B00080EZE01ZVC50MEXE</b>	Amps: <b>800</b>
Poles: <b>3</b>	Volts: <b>480 - 3Ø, 3W</b>
Enclosure: <b>NEMA 1</b>	Designation: -----
Lugs: <b>4 #2 to 600 MCM-mech style lugs for all connections</b>	Cable entry: <b>Top &amp; bottom</b>
<b>(no ground lugs or ground bus included)</b>	Weight: <b>1355 lbs</b>
Dimensions: <b>90"H x 40"W x 42.25"D*</b>	WCR: <b>85,000 AIC (w/specific MCCB)</b> <b>200,000 AIC (w/current limiting fuse)</b>

**\*(please note this ATS requires front and one other side access and this ATS has ventilation requirements on all sides) – 1600-4000 A only**

This ATS is equipped with the following accessories (microprocessor based, MX 250 and the MEXES option package):

A1-aux contact S.P.D.T. – normal (source 1) failure

A1E-aux contact S.P.D.T. – emergency (source 2) failure

**BBA: Back Bay Adapter**

2xA3- emergency (source 2) position aux contact

2xA4- normal (source 1) aux contact

Calibrate-microprocessor activated calibration feature

CD/P-programmable exerciser daily, 7-14-28-365 days user- selectable, with or without load

E-engine start relay

EL/P-event log of last 16 events

J2E-adjustable over/under frequency sensor (source 2 or emergency)

J2N-adjustable over/under frequency sensor (source 1 or normal)

K/P-frequency indication (on the controller)

K2-voltmeter & frequency on MX 250 LCD three phase display for both sources

L1-LED source 2 (emergency) position indicator

L2-LED Source 1(normal) position indication

L3-LED source 1 (normal) source availability indication

L4-LED source 2 (emergency) source availability indication

LN/P-center-off position / LCD indication on microprocessor

LBE-red indicating LED, bypass to "emergency, stand by or alternate" position

LBN-green indicating LED, bypass to "normal" position

LI-amber indicating indicating LED, ATS is "isolate" position

LT-amber indicating LED, ATS is "test" position

LDS-red indicating LED, "disconnect switch activated"

L12-red indicating LED, ATS is "inhibited" mode due to activation of bypass feature and/or DS switch activated

P1-engine start timer

Q2-peak shave/remote load test/area protection- relay (specify voltage)

R2E-Under voltage sensing (source 2 or emergency) (single phase)

R7-over voltage sensing (source 2 or emergency) single phase

**6175 N. Ponderosa Way, Parker CO 80134 PH: 303-805-9956 FAX: 303-805-9953**





McCLURE-HILL INCORPORATED

Attn: **Brian Taylor/Cummins**

Date: **October 10, 2011**

Reference: **Harold D Thompson Water**

Quote Number: **DB101011-5**

Page 2

**Item 2 continued:**

R8-over voltage sensing (source 2 or emergency) 3 phase

R16-phase rotation sensing of source 1 and source 2

R17-under voltage sensing: source 2 (emergency) (3 phase)

R50-in phase monitor between source 1 and source 2 to allow transfer (with enable/disable)

S13/P-microprocessor activated commit/no commit on transferring to emergency source (with enable/disable)

T-retransfer to normal adjustable time delay

TS-test switch, "standard, quick and no load" options all embedded on MX 250 control panel and protected by security code

U-engine stop/cool adjustable cool down timer CD/P-programmable exerciser

VI-voltage imbalance between phases (applies to 3 phase only)

W-adjustable time delay on transfer to emergency source

YEN/P-bypass transfer timer function (soft switch in controller)

6/P-microprocessor activated test switch : a momentary test switch

**ZNETL: Lon works communication module**

All ATS's are equipped with password protected alpha numeric keypads for all adjustments, settings and configurations. All ATS's are equipped with event logging, transfer counter, LED test function, frequency and volt meters (both normal and alternate sources) on MX 250 control panel


**6175 N. Ponderosa Way, Parker CO 80134 PH: 303-805-9956 FAX: 303-805-9953**



# Response #3.b.1

## Supplemental Information

This page is intentionally left blank.




<p>8211 E 96th AVE HENDERSON, COLORADO 80640 PH: 303-287-0201 FAX: 303-287-4837</p>	SITE NAME: HAROLD D THOMPSON WATER RECLAMATION	CONTACT NAME: -	CUSTOMER PROJECT NO: -	TITLE: INTERCONNECT PCC3201 NETWORK&Z-NET ANNUNCIATOR
	CONTRACTOR NAME: MCDADE WOODCOCK	CONTACT NO: -	CRM PROJECT NO: 63439	SIZE DWG NO: 5000536 SCALE: NONE DO NOT SCALE SHEET: 1 OF 1

**THIS PAGE LEFT INTENTIONALLY BLANK**



# Response #3.c Supplemental Information

This page is intentionally left blank.



**Cummins Rocky Mountain**  
 8211 E 96th AVE  
 HENDERSON, COLORADO 80640  
 PH: 303-287-0201  
 FAX: 303-287-4837

SITE NAME: HAROLD D THOMPSON WRF  
 CONTRACTOR NAME: -

CONTACT NAME: -  
 CONTACT NO: -

CUSTOMER PROJECT NO: -  
 CRM PROJECT NO: 63439

TITLE: ELECTRICAL STUB UP  
 SIZE B DWG NO: P2011-0139A REV: B  
 SCALE: 1:40 DO NOT SCALE SHEET: 3 OF 3



**THIS PAGE LEFT INTENTIONALLY BLANK**