

REQUEST FOR INFORMATION

Request for Information - RFI #	044	ROUTING	DATE SENT	VIA MAIL, EMAIL OR FAX			DATE RECEIVED	VIA MAIL, EMAIL OR FAX		
				M	E	F		M	E	F
OWNER: LFMSDD		Contractor to Engineer	2/20/2013		X		2/20/2013		X	
PROJECT: HDTRWRF		Engineer to Contractor	2/22/2013		X					
ENGINEER: GMS, Inc.		Copy to Owner	2/22/2013		X					
CONTRACTOR: Weaver Construction Management, Inc.										
RFI TITLE: HVAC Press Control Box at HW										
REFERENCE: MHW-1										
CONTRACTOR'S REQUEST										
The following information, interpretation, or clarification is requested as described below or in the attachments.										
Drawing MHW-1 calls for a differential pressure controller to be located on the east wall by the LVR-1 dampers. As submitted, and approved, the control enclosure is rated NEMA 4X, and is not an explosion proof classified enclosure. We are requesting a relocation of this enclosure to an appropriate environment. We have two proposed locations, please advise.										
1. On the other side of the wall from the defined location. This puts the enclosure on the exterior of the building.										
2. In the electrical room next to the other differential pressure display enclosure.										
There are no additional costs for this change to the Owner.										
By: John Jacob on behalf of Kuck Date: 2/20/13										
ENGINEER'S RESPONSE										
The following information, interpretation, or clarification is provided as described below or in the attachments.										
We request the building differential pressure sensor/controller with the digital display scheduled to be placed on the southerly side of louver LVR-1 be moved to the exterior of the bulding in accordance with Option 1 noted above. We request the controller be moved to the northerly side of LVR-1 so the plant operators can exit the door on the north end of the building and walk immediately around the corner to access the enclosure. As noted in this RFI, there will be no additional cost for this change.										
By: David R. Frisch, P.L.S. Date: February 21, 2013										

cc: Wes Weaver, Jeff Burst, John Jacob, WCMI; Jim Heckman, LFMSDD; Tim Long, Charlie Edgar, Cindy Murray, FSD; Al Testa, CCMD; Roger Sams, Mark Morton, Dave Frisch, Jerry Miller, GMS, Inc.; Pat Danenberg, MWI; John Peiffer, Mike Gaines, MGA; Mark Reasinger, PECI