

GMS, INC.
CONSULTING ENGINEERS
611 NORTH WEBER, SUITE 300
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.
ROGER J. SAMS, P.E.
GREGORY R. WORDEN, P.E.
THOMAS A. McCLERNAN, P.E.

KEN L. WHITE, P.L.S.
DAVID R. FRISCH, P.L.S.
MARK A. MORTON, P.E.
JASON D. MEYER, P.E.

November 9, 2012

Mr. Wes Weaver, President
Weaver Construction Management, Inc.
3679 South Huron Street, Suite 404
Englewood, CO 80110

Via Email to: wes@weavercm.com
No Hard Copy to Follow

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

| | |
|------------------------|-----------------------------------------------------|
| Submittal No.: | 11312-003A |
| Date of Submittal: | November 9, 2012 |
| Title: | End Suction Centrifugal Pumps-Digester Decant Pumps |
| Specification Section: | 11312 |
| Supplier: | Ambiente H2O Inc. |

The referenced submittal has been stamped ***"No Exception Taken"***. Our comments are as follows:

1. The submitted response letter indicated a revised pump curve with corrected pump efficiency data had been included in this resubmittal; however, it was not. We have coordinated with John Jacob at WCMI to have the revised pump curve sent to us via email. We received the revised pump curve today and have appended it to this resubmittal. We take no exception to the revised pump curve titled 3" 5441 Submittal Curve, Curve No. 095714 Rev. 1.
2. Regarding the change in the mechanical seal, we take no exception to the style and materials specified in the submitted response letter. However, no cut sheets for this mechanical seal have been included in the submittal documents. Therefore, please insure the appropriate product data sheets for the Chesterton Style 255 mechanical seal are included in the Operations and Maintenance Manual documentation.
3. Regarding the change in the pump coupling, we take no exception to the style and materials specified in the submitted response letter. However, no cut sheets for this pump coupling have been included in the submittal documents. Therefore, please insure the appropriate product data sheets for the Falk Corporation Steelflex Coupling are included in the Operations and Maintenance Manual documentation.

Mr. Wes Weaver
November 9, 2012
Page 2

Please call if you should have any questions.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Mark A. Morton'.

Mark A. Morton, P.E.

MAM/lme

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, lfmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@fsd901.org

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavercm.com

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavercm.com

Mr. Adam Roeder, Weaver Construction Management, Inc., aroeder@weavercm.com

Ms. Leslie Brown, Weaver Construction Management, Inc., leslie@weavercm.com

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc. (w/attachments)