

GMS, INC.
CONSULTING ENGINEERS
611 NORTH WEBER, SUITE 300
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.
ROGER J. SAMS, P.E.
GREGORY R. WORDEN, P.E.
THOMAS A. McCLERNAN, P.E.

KEN L. WHITE, P.L.S.
DAVID R. FRISCH, P.L.S.
MARK A. MORTON, P.E.
JASON D. MEYER, P.E.

January 10, 2013

Mr. Wes Weaver, President
Weaver Construction Management, Inc.
c/o Garney Construction
7911 Shaffer Parkway
Littleton, CO 80127

Via Email to: wes@weavercm.com
No Hard Copy to Follow

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	11317-001A
Date of Submittal:	January 7, 2013
Title:	Submersible Well Pump SWP-1
Specification Section:	11317
Manufacturers:	B/W Controls; Ametek; Regency Wire & Cable; CentriPro; Grundfos Model 5SQ05-90; Cresline Plastic Pipe Co., Inc.

The referenced submittal has been stamped ***"No Exception Taken"***. Our comments are as follows:

1. We acknowledge receipt of the additional submittal review comments provided by Weaver Construction Management, Inc. (WCMI).
2. Grundfos Model 5SQ05-90: ***No Exception Taken***
3. Nylon Air Line Tubing, Part No. TN70: ***No Exception Taken***
 - a. Per the project's Specifications, the air line tubing is to be ¼-inch inside diameter (I.D.) nylon air line. The additional submittal review comments indicate it is a ¼-inch outside diameter (O.D.) air line.
 - b. Inasmuch as we take no exception to the use of the ¼-inch I.D. air line, it is preferred that the ¼-inch I.D. line be provided and request the supplier of the air line determine if the ¼-inch I.D. line is available for use.

Mr. Wes Weaver
January 10, 2013
Page 2

Please call if you should have any questions.

Sincerely,

A handwritten signature in blue ink that reads "David R. Frisch". The signature is written in a cursive, flowing style.

David R. Frisch, P.L.S.

DRF/lme

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, lfmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@fsd901.org

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavercm.com

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavercm.com

Mr. Adam Roeder, Weaver Construction Management, Inc., aroeder@weavercm.com

Ms. Solange Huggins, Project Engineer, Garney Construction, shuggins@garney.com

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc.