

**GMS, INC.**  
CONSULTING ENGINEERS  
611 NORTH WEBER, SUITE 300  
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935  
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.  
ROGER J. SAMS, P.E.  
GREGORY R. WORDEN, P.E.  
THOMAS A. McCLENNAN, P.E.

KEN L. WHITE, P.L.S.  
DAVID R. FRISCH, P.L.S.  
MARK A. MORTON, P.E.  
JASON D. MEYER, P.E.

May 25, 2012

Mr. Wes Weaver, President  
Weaver Construction Management, Inc.  
3679 South Huron Street, Suite 404  
Englewood, CO 80110

*Via Email to: wes@weavercm.com*  
*No Hard Copy to Follow*

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)  
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	16511-003
Date of Submittal:	May 18, 2012
Title:	Interior and Exterior Lighting for P&D Building-Types C, J, K and L
Specification Sections:	16511 – Interior Lighting 16521 – Exterior Lighting
Manufacturers:	Hubbell; H.E. Williams, Inc.; Kenall Mfg. Co.

The referenced submittal has been stamped "**No Exception Taken**" and "**Make Corrections Noted**". Our comments are as follows:

1. Type C: **Make Corrections Noted**
  - a. Change lamp to (1) 70W HPS as specified.
2. Type J: **No Exception Taken**
3. Type K: **Make Corrections Noted**
  - a. Delete the selection of the polycarbonate lens. The 0.125" acrylic lens selected is correct. The torx head fastener is acceptable, but not required.
  - b. Add the wet location option as specified.

Mr. Wes Weaver  
May 25, 2012  
Page 2

4. Type L: **No Exception Taken**

Please call if you should have any questions.

Sincerely,



David R. Frisch, P.L.S.

DRF/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, [lfmanager@lfmsdd.org](mailto:lfmanager@lfmsdd.org)

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, [fsdistrict@fsd901.org](mailto:fsdistrict@fsd901.org)

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., [jeff@weavercm.com](mailto:jeff@weavercm.com)

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., [john@weavercm.com](mailto:john@weavercm.com)

Mr. Tyler Ammerman, Weaver Construction Management, Inc., [tammerman@weavercm.com](mailto:tammerman@weavercm.com)

Ms. Leslie Brown, Weaver Construction Management, Inc., [leslie@weavercm.com](mailto:leslie@weavercm.com)

Mr. Mark Reasinger, P.E., Plant Engineering Consultants, Inc., [mreasinger@planteci.com](mailto:mreasinger@planteci.com)

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc.