

GMS, INC.
CONSULTING ENGINEERS
611 NORTH WEBER, SUITE 300
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.
ROGER J. SAMS, P.E.
GREGORY R. WORDEN, P.E.
THOMAS A. McCLENNAN, P.E.

KEN L. WHITE, P.L.S.
DAVID R. FRISCH, P.L.S.
MARK A. MORTON, P.E.
JASON D. MEYER, P.E.

January 18, 2013

Mr. Wes Weaver, President
Weaver Construction Management, Inc.
c/o Garney Construction
7911 Shaffer Parkway
Littleton, CO 80127

Via Email to: wes@weavercm.com
No Hard Copy to Follow

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	16410-005
Date of Submittal:	January 17, 2013
Title:	Electrical Equipment for Aeration and Digester Basins
Specification Section:	16410 and 16442
Manufacturer:	Eaton Corporation.

The referenced submittal has been stamped "***No Exception Taken***" and "***Make Corrections Noted***". Our comments are as follows:

1. Panelboard AB-H1 (Make Corrections Noted):
 - a. Omit the 125A, 3P breaker, and provide bussed space only for this future breaker, per the panelboard schedule.
 - b. Submittal indicates panelboard will have a 90" high enclosure. This may result in the highest handle may exceed 6'-7" above the working floor grade. Please verify that the mounting height requirements of NEC paragraph 240.24(A) will be satisfied. It would appear that paragraph 240.24(A)(4), allowance for portable access means, may apply to this arrangement since the mixer starters are located adjacent to the panelboard. Otherwise, furnish this panelboard in two smaller sections such that the highest handle does not exceed 6'-7" above grade.
2. Panelboard AB-L1:
 - a. No Exceptions Taken.
3. Safety Switches:
 - a. No Exceptions Taken.

Mr. Wes Weaver
January 18, 2013
Page 2

Please call if you should have any questions.

Sincerely,

A handwritten signature in blue ink that reads "David R. Frisch". The signature is written in a cursive style with a large, stylized 'D' and 'F'.

David R. Frisch, P.L.S.

DRF/lme

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, lfmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@fsd901.org

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavercm.com

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavercm.com

Mr. Adam Roeder, Weaver Construction Management, Inc., aroeder@weavercm.com

Mr. Gerardo Gomez, Garney Construction, ggomez@garney.com

Ms. Solange Huggins, Garney Construction, shuggins@garney.com

Mr. Mark Reasinger, P.E., Plant Engineering Consultants Inc., mreasinger@planteci.com

cc (letter only): Mr. Jerry Miller, Resident Project Representative, GMS, Inc.